

BEST AVAILABLE COPY

UNITED STATES PATENT AND TRADEMARK OFFICE

In re Application of:

John D. Hottovy et al.

Serial No.: 10/660,990

Filed: September 13, 2003

For: Loop Reactor Apparatus and
Polymerization Processes with
Multiple Feed Points for Olefins
and Catalysts

§
§
§
§
§
§
§
§
§

Group Art Unit: 1713

Examiner: Caixia Lu

Atty. Docket: CPCMC:0023/FLE
210318US1

Mail Stop RCE
Commissioner for Patents
P.O. Box 1450
Alexandria, VA 22313-1450

CERTIFICATE OF TRANSMISSION OR MAILING
37 C.F.R. 1.8

I hereby certify that this correspondence is being transmitted by facsimile to the United States Patent and Trademark Office in accordance with 37 C.F.R. 1.6(d) or is being deposited with the U.S. Postal Service as First Class Mail in an envelope addressed to: Commissioner for Patents, P.O. Box 1450, Alexandria, VA 22313-1450, on the date below:

June 24, 2005

Date

F. Clay Faries

F. Clay Faries

Sir:

DECLARATION OF DONALD W. VERSER UNDER 37 C.F.R. § 1.131

I, Donald W. Verser, hereby declare as follows:

1. I am co-inventor of record of the invention disclosed and claimed in the above-referenced application.
2. My residence and business addresses are set forth below, along with my signature.
3. I, along with the co-inventors of record, conceived the subject matter disclosed and claimed in the above-referenced application prior to February 19, 2002. This conception is evidenced by two process flow diagrams prepared under my direction prior to February 19, 2002, and attached hereto as Exhibits A and B. For purposes of clarity, numerical labels have been added to these two diagrams. See Exhibits A and B. The

diagrams illustrate the process flow of a reactor system in a slurry polymerization process. *See id.* The diagrams depict a loop reactor 10 (labeled "R-301") and its associated feed piping and discharge piping. *See id.* These two diagrams illustrate embodiments of the claimed subject matter, including both the introduction of a catalyst 12 to the loop reactor 10 and the introduction of an olefin monomer 14 to the loop reactor 10 through two monomer feed points 16. *See Exhibit A.* The positions of the monomer feed points 16 are substantially symmetrical with respect to one another. *See id.* Further, in the illustrated loop reactor 12, olefin monomer is polymerized to form a fluid slurry 18 containing solid polyolefin particles. *See Exhibit A.* This fluid slurry 18 is circulated in the loop reactor 12, as depicted by the illustrated flow arrows. *See id.* An inline axial pump 20 which is labeled "P-303" facilitates circulation of the fluid slurry 18. *See id.* As depicted, a portion 22 of the fluid slurry 18 is withdrawn as an intermediate product 22 at slurry withdrawal locations 24 from the loop reactor 12. *See id.* The illustrated slurry withdrawal locations 24 are continuous takeoffs (CTO) and are positioned at pipe bends 26 of the loop reactor 12, such that the intermediate product 22 contains a higher concentration of the solid polyolefin particles than an average concentration of the solid polyolefin particles in the fluid slurry 18 in the loop reactor 12. *See Exhibit A.* In addition, "Note 10" (reference numeral 28) states that "sweep bends" are used for "CTO product lines" at the pipe bends 26, further indicating that the intermediate product 22 exits the loop reactor 10 having a solids concentration higher than the solids concentration of the fluid slurry 18 within the loop reactor 12. *See Exhibits A and B.* Further, in the illustrated embodiment, withdrawal locations 24 are spaced substantially symmetrical with respect to each other, as indicated by their depicted positions on different legs 30 of the loop reactor 10.

4. Work toward actual reduction to practice of the subject matter disclosed and claimed was diligently performed under my guidance from at least as early as February 18, 2002 to September 13, 2002. This work and the diligent performance of this work from at least as early as February 18, 2002 to September 13, 2002 are evidenced by Exhibits C, D, and E. For purposes of clarity, numerical labels have been added to Exhibit E. Exhibit C is a copy of five slides from a PowerPoint slide presentation prepared in the time period between February 18, 2002 and September 13, 2002. The first slide of these five slides is a cover page entitled "Unit 1799 Project Status and Construction." The remaining four slides

are plots illustrating actual progress and forecasted progress of the engineering and construction of a commercial-scale slurry polymerization process (the 1799 plant). *See* Exhibit C. In particular, these four plots depict the actual and forecasted progress versus time for procurement, engineering, construction, and overall project status of the 1799 plant. *See* Exhibit C. Exhibit D is a copy of one page from a project report of the 1799 plant. This one page has a table showing the planned and actual durations of activities related to the engineering and construction for the 1799 plant. *See* Exhibit D. Exhibit E is a construction drawing of the 1799 plant prepared prior to February 19, 2002, and showing an embodiment of the claimed subject matter, including a loop reactor 38 having at least one catalyst feed connection 40, two monomer feeds connections 42, and at least four continuous takeoff connections 44. *See* Exhibit D. The two monomer feed connections 42 and the four continuous takeoff connections 44 are depicted as arranged substantially symmetrical. *See* Exhibit D. Further, the illustrated continuous takeoff connections 44 are positioned on elbows 46 to facilitate withdrawal of an intermediate slurry or product slurry having a solids concentration higher than that of the fluid slurry circulating in the loop reactor 38 during operation of the loop reactor 38.


I declare further that all statements made herein are of my own knowledge, are true and that all statements made on information and belief are believed to be true, and further, that these statements were made with the knowledge that willful false statements and the like so made are punishable by fine or imprisonment, or both, under 18 U.S.C. §1001, and that such willful false statements may jeopardize the validity of the application, any patent issuing thereon, or any patent to which this verified statement is directed.

Dated: 24 June 2005

By: Donald W. Verser
Donald W. Verser

Declarant's Full Name:	Donald W. Verser
Country of Citizenship:	U.S.A.
Residence Address:	3375 Bellefontaine, Houston, Texas 77025 USA
Business Address:	Kingwood Technology Center Chevron Phillips chemical Company 1862 Kingwood Dr. Kingwood, Texas 77339 USA

EXHIBIT A




PHILLIPS PETROLEUM COMPANY
PROCESS FLOW DIAGRAM
REACTOR
PE PLANT
PE PLANT

PLASTICS PAN CORE GROUP
PROCESS ENGINEERING

ALL NOTES ON P-10

EXHIBIT B



PHILLIPS PETROLEUM COMPANY,
PROCESS FLOW DIAGRAM
REACTOR EFFLUENT
OUT OF UNIT IV

PLASTICS PAK CORE GROUP
PROCESS ENGINEERING

100

2

10

1

1. The first step is to identify the problem or question that needs to be answered. This involves understanding the context and the specific requirements of the task.

[illegible]

•

CONCLUSIONS

1

100

1

1

WALL
UNDER
TO CONTIN
147
NEAR
9.100

HEAT EXCHANGER
COOLANT
WITHIN 1
S TO BE U

NAME TYPE MODULATED TEMPERATURE
INT. VALVE
E TYPE.

...ATC 6 FRA
...ALVES TO
...ACTION TO
...SET POINT
...AGE CLIMB
...METER BEING

16. 17. 18.

FOR
MUST BE
LEVEL
IN REACTION
CHAMBER.

... LINE ...
... OF THE ...
... FROM ...
... FLAME ...

...LINE AND
...LINE SAMP
...TO FOR
...STEAM-PI
...ALTERN
...OVER.

STAGE FLUORINATION PROCESS
FROM REACTOR SHALL BE
TRANSFERRED TO OTHER AREA

NEW PRODUCT
ALL 6 CRZ
DR SATURDAY
VERTICAL F
UNGE, LINE
D FLASH C
MY EATING

2000


15-PPFD-C

doi:10.1017/S0007122612000019




Unit 1799 Project Status and Construction

April 8, 2002



HDPE UNIT 1799
CEDAR BAYOU PLANT
OVERALL PROGRESS CURVES - MARCH 2002

Engineering




2001		Feb-01	Mar-01	Apr-01	May-01	Jun-01	Jul-01	Aug-01	Sep-01	Oct-01	Nov-01	Dec-01
Planned		1.1	2.6	5.3	11.1	18	27.8	39.1	48.7	62.4	74.4	82.4
Actual Progress		1	2.5	5.3	10	18	27.7	35.8	45.0	56.5	65.1	73.2
2002		Jan-02	Feb-02	Mar-02	Apr-02	May-02	Jun-02	Jul-02	Aug-02	Sep-02	Oct-02	Nov-02
Planned		88.7	94.7	96.8	98.4	99.2	99.2	99.2	99.7	99.7	99.7	100
Actual Progress		78.3	86.1	91.4	97.0	99.0	100.0					
Forecast		82.8	88.0	93.0	97.0	99.0	100.0					

	Feb-01	Mar-01	Apr-01	May-01	Jun-01	Jul-01	Aug-01	Sep-01	Oct-01	Nov-01	Dec-01
2001											
Planned		2.9	6.1	11.0	17.0	25.6	34.3	44.7	54.1	64.4	74.1
Actual		0.0	6.0	9.1	14.3	21.9	27.5	35.7	46.2	56.1	64.7

	Jan-02	Feb-02	Mar-02	Apr-02	May-02	Jun-02	Jul-02	Aug-02	Sep-02	Oct-02	Nov-02
2002											
Planned	82.5	88.7	93.9	97.2	99.2	99.7	100.0	100.0	100.0	100.0	100.00
Actual	74.6	84.2	90.0	90.0							
Forecast	74.3	83.3	90.9	96.1	98.4	100.0					

HDPE UNIT 1799
CEDAR BAYOU PLANT
OVERALL PROGRESS CURVES - MARCH 2002

Construction




2001		Jun-01	Jul-01	Aug-01	Sep-01	Oct-01	Nov-01	Dec-01	Jan-02	Feb-02	Mar-02	Apr-02	May-02	Jun-02	Jul-02	Aug-02	Sep-02	Oct-02	Nov-02	Dec-02
Planned			0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	65.5	76.0	85.3	95.0	99.0	100.0	100.0
Actual		0.4	1.2	2.7	3.3	6.3	8.8	9.9												

2002		Jan-02	Feb-02	Mar-02	Apr-02	May-02	Jun-02	Jul-02	Aug-02	Sep-02	Oct-02	Nov-02	Dec-02
Planned		0.0	0.0	0.0	0.0	0.0	65.5	76.0	85.3	95.0	99.0	100.0	100.0
Actual		12.8	17.6	22.5									
Forecast				24.8	35.6	47.1	57.6	68.4	80.4	88.6	95.0	98.0	100.0

HDPE UNIT 1799
CEDAR BAYOU PLANT
OVERALL PROGRESS CURVES - MARCH 2002

Project



2001-2002		Feb-01	Mar-01	Apr-01	May-01	Jun-01	Jul-01	Aug-01	Sep-01	Oct-01	Nov-01	Dec-01	Jan-02	Feb-02	Mar-02	Apr-02	May-02	Jun-02	Jul-02	Aug-02	Sep-02	Oct-02	Nov-02	Dec-02
Eng Planned	1.1	2.6	5.3	11.1	18.0	27.8	39.1	48.7	56.5	62.4	74.4	82.4	88.7	94.7	96.8	98.4	99.2	99.2	99.2	99.2	99.7	99.7	100.0	
Eng Act	1.0	2.5	5.3	10.0	18.0	27.7	35.8	45.0	54.1	64.4	74.1	82.5	88.7	93.0	97.0	99.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0	
Proc Planned		2.9	6.1	11.0	17.0	25.6	34.3	44.7	54.1	64.4	74.1	82.5	88.7	93.0	97.0	99.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0	
Proc Actual		0.0	6.0	9.1	14.3	21.9	27.5	35.7	46.2	56.1	64.7	74.6	84.2	90.0	97.0	99.0	100.0	100.0	100.0	100.0	100.0	100.0	100.0	
Const Planned						1.0	2.1	4.2	5.8	8.2	12.2	16.5	20.1	29.3	39.4	50.9	65.5	76.0	85.3	95.0	99.0	100.0	100.0	
Const Actual						0.4	1.2	2.7	3.3	6.3	8.8	9.9	12.8	17.6	22.5	39.4	50.9	65.5	76.0	85.3	95.0	99.0	100.0	
Overall Planned	0.2	2.0	4.2	7.7	12.0	18.5	25.3	33.1	40.8	49.0	56.7	63.6	69.0	74.4	79.9	84.6	89.5	92.7	95.5	98.4	99.7	100.0	100.0	
Overall Actual	0.1	0.4	4.1	6.5	10.7	16.5	21.2	27.3	35.7	43.2	49.5	56.6	64.4	70.0	74.4	79.9	84.6	89.5	92.7	95.5	98.4	99.7	100.0	

EXHIBIT D


SCHEDULE DISTRIBUTION

Table 6 summarizes the durations of the schedule phases of the Unit 1799 Project. At authorization, the planned execution schedule was 22.9 months. The Unit 1799 Project team achieved a 25.9-month execution schedule. Technip/BE&K began detailed engineering in February 2001, 1 month later than planned. Detailed design was completed in June 2002, 2.5 months later than planned. Procurement of the extruder motor slipped several months late, but the slip did not significantly influence construction because other activities had already slipped. The team completed construction in March 2003. The project team achieved routine operation of the facility in June 2003.

Table 6
Schedule for the Unit 1799 Project

Project Phase	Planned			Actual		
	Start Date	End Date	Duration	Start Date	End Date	Duration
Project Definition	12 May 1999	2 Oct 2000	16.7 months	12 May 1999	2 Oct 2000	16.7 months
Authorization	1 Nov 2000	31 Dec 2000	2 months	11 Dec 2000	27 Feb 2001	2.5 months
Detailed Engineering	1 Jan 2001	26 Apr 2002	15.8 months	1 Feb 2001	15 Jun 2002	16.4 months
Procurement	15 Nov 2000	26 Apr 2002	17.4 months	15 Nov 2000	1 Nov 2002	23.5 months
Construction	15 Oct 2001	30 Nov 2002	13.5 months	15 Oct 2001	31 Mar 2003	17.5 months
Execution	1 Jan 2001	30 Nov 2002	22.9 months	1 Feb 2001	31 Mar 2003	25.9 months
Startup	1 Dec 2002	31 Jan 2003	2 months	1 Apr 2003	15 Jun 2003	2.5 months
Total Cycle Time	12 May 1999	31 Jan 2003	44.7 months	12 May 1999	15 Jun 2003	49.1 months

40



42

**This Page is Inserted by IFW Indexing and Scanning
Operations and is not part of the Official Record**

BEST AVAILABLE IMAGES

Defective images within this document are accurate representations of the original documents submitted by the applicant.

Defects in the images include but are not limited to the items checked:

- ☒ **BLACK BORDERS**
- ☐ **IMAGE CUT OFF AT TOP, BOTTOM OR SIDES**
- ☐ **FADED TEXT OR DRAWING**
- ☐ **BLURRED OR ILLEGIBLE TEXT OR DRAWING**
- ☐ **SKEWED/SLANTED IMAGES**
- ☐ **COLOR OR BLACK AND WHITE PHOTOGRAPHS**
- ☐ **GRAY SCALE DOCUMENTS**
- ☐ **LINES OR MARKS ON ORIGINAL DOCUMENT**
- ☐ **REFERENCE(S) OR EXHIBIT(S) SUBMITTED ARE POOR QUALITY**
- ☐ **OTHER:** _____

IMAGES ARE BEST AVAILABLE COPY.

As rescanning these documents will not correct the image problems checked, please do not report these problems to the IFW Image Problem Mailbox.